Department of Labor and Industries Factory Assembled Structures PO Box 44430 Olympia WA 98504-4430



GAS ROOM HEATERS PRE-INSPECTION CHECKLIST

This checklist is designed to be generic in content and may not include all requirements for your particular installation. The manufacturer's installation instruction must be adhered to and available to the inspector at the time of the inspection. Be sure you can answer YES to all of the questions before calling for inspection. Failure of the inspection will require a reinspection fee to be paid. *The use of CSST is prohibited*.

REFERENCE		<u>COMPL</u>	<u> IANCE</u>
WAC 296-150M-0309	Alternation Donneit and Indicate manufactural	Yes	No
3280.703	Alteration Permit and Insignia purchased Gas room heaters shall be of the vented type, vented to the outside and listed to either:		Ш
	1) UL 307A for liquid fuel burning heater; or		
	2) UL 307B for gas burning heater; or		
	3) ANSI Z21.88 for Vented Gas Fireplace Heaters.		
3280.709(a)	Installation and operating instructions are present?		
	Installation of appliance shall comply with the following:		
3280.709(a)	The appliance is secured in place to avoid displacement (Bolted or screwed to the floor);		
3280.709(b)	Located so that no doors, drapes or other such material can be placed or swing closer to the front of the appliance than the clearances specified on the appliance;		
3280.709(c)	3) The clearances surrounding the appliance shall not be less than the clearances specified in the terms of its listing;		
3280.709(d)	4) Provide for the complete separation of the combustion system from the interior atmosphere of the home;		
3280.709(d)	5) Combustion air inlets and flue gas outlets shall be listed or certified as components of the appliance.		
Mfg.'s. Instructions	6) Clearances or inlets and outlets shall be not less than that specified in the manufacturer's installation Instructions.		
3280.305(h)(4)	Exterior roof penetrations (if applicable) are properly fastened and sealed.		
3280.307(c)	Exterior sidewall penetrations (if applicable) are properly fastened and sealed.		

NOTE:	The department also has Pre-inspection checklists for gas line installation. Please obtain a copy of the appropriate checklist before installing any gas line.	
3280.305(h)(3)	If a roof rafter or floor joist is cut or notched, engineering analysis by an engineer licensed in Washington shall be performed to substantiate the change and a plan review and approval by the department shall be obtained.	
3280.305(g)(4)	Roof rafters and floor joists are NOT cut.	
3280.809(c)(3)	#8 copper wire attached with listed grounding terminals unless the appliance is grounded by means of an approved cord with grounding conductor and grounding type attachment plug.	
3280.809(d)	The appliance shall be bonded to the frame with	
3280.307(d)	Penetrations through the bottom board shall be sealed to resist the entrance of rodents.	